

MRPL Corrosion Inspection Report

Unit: Crude Distillation Unit (CDU)

Equipment ID: Tower T-101

Date of Inspection: 2026-09-08

Inspector: John Doe

Findings:

- Bottom section thickness measured at 12.5mm (Minimum allowable: 10mm).
- Minor localized pitting observed near nozzle N-1.
- Overhead condenser shows signs of chloride attack.

Recommendations:

1. Schedule ultrasonic testing (UT) for nozzle N-1 in 3 months.
2. Increase wash water injection rate to mitigate overhead chloride corrosion.